

TOWN OF UXBRIDGE  
**DEPARTMENT OF PUBLIC WORKS**

147 HECLA STREET  
UXBRIDGE, MASSACHUSETTS 01569-1326  
508-278-8616 ♦ Fax 508-278-3179

Benn S. Sherman, P.E.  
Director

## DPW Project Updates (as of 03/28/2024)

### Water Division

#### Level 0 Drought Status (as of March 8, 2024)

- DPW mandatory water use restrictions 05/01/2024
- Water Meter Installation Contract 2020-04 Completed

#### Phase 1 Replacement Well Drilling

- Well Drilling Design & Permitting Completed
- Construction Services (~90% complete) Ongoing

#### Phase 2 Replacement Well

- Electrical & Mechanical Upgrades Design (95% complete) Ongoing
- Funding Appropriation (on spring town meeting) 05/2024
- Construction Services TBD

#### South Main Street Water Main Replacement

- Construction
  - Construction Startup 04/2024
  - Completion Fall 2024

#### East Street Service Area System Improvements

- Preliminary Design, Finalize conceptual options Ongoing
- Coordinate Millville Extension Needs Ongoing
- Final Design Documents 08/2024
- Permitting 11/2024
- 100% Contract Documents 12/2024
- Bidding (pending construction funding) 02/2025
- Construction TBD

#### West Side Loop Distribution System Improvements

- Preliminary Design (Reevaluating project scope & funding) Paused

#### Douglas Street Water Main Replacement

- Design Completed
- Bidding (pending construction funding) On Hold

#### PFAS/Manganese Pilot Study

- 2024 SRF Intended Use Plan [IUP] (received) 01/2024
- Pilot Study 11/2023 – 02/2024
- Bench Testing 02-03/2024
- Preliminary Design 09/2023 – 04/2024
- Final Design and Construction Appropriations 2024 Spring ATM
- SRF Construction Loan Appropriation Deadline 06/28/2024
- SRF Part A Application 10/11/2024
- SRF Construction Award Deadline 06/27/2025



Lead Service Line (LSL) Inventory

- SRF Award
- LSL Inventory Development
- LSI Inventory Due

Completed  
Ongoing  
10/2024

MVP - FY2023 Homebrew Dam Removal

- Design & Permitting
- Construction (funding not available)

Complete  
TBD

**Wastewater Division**

Inflow & Infiltration Project

- I&I Pipe Lining Phase 3
  - Bid Opening
  - Award
  - Notice to Proceed
  - Construction Completion

03/29/2024  
04/05/2024  
04/17/2024  
06/30/2024

**DPW Highway Division**

DPW Soils Project

- Administrative Consent Order Deadline
- Removal Activities

12/2025  
Ongoing

NPDES MS4 Stormwater Permit

- Regulation changes to comply with Year 4 of permit
  - Submitted updates to Planning Board
  - Waiting for Planning Board approval of regulation changes
- FY2024 Permit Requirements
  - Catchment Investigations & Wet Weather Outfall Screening

Ongoing  
05/2021  
Ongoing  
06/2024

Pout Pond Stormwater Retrofit

- Design & Permitting
- Construction

06/2024  
TBD

Sutton Street


- Bid Opening
- Award Contract (Estimated)
- Construction Start (Estimated)
- Project Completion-Duration 70 Days

04/12/2024  
05/2024  
06/2024  
08/2024

MassDER Culvert Restoration Grant-Rockmeadow Rd. Extension

- Grant Award (\$87,524)
- Engineering (Preliminary)
  - Field Data Collection
  - Preliminary Design Technical Memorandum to DER

01/2024  
04/2024  
07/2024



MassDOT Small Bridge Grant

- Funding
  - Construction Funding Appropriated 10/2024
  - Funding Available 07/2024
- Bid Opening (Estimated) 06/2024
- Construction Start (Estimated) 08/2024

Granite/Oak Street & West Hartford Ave Improvements

- Substantial Completion 10/2023
- Punch List Completion (Estimated) 06/2024

Mill & Hollis Street Roadside Barrier

- Planning & Procurement 05/2024
- Installation 07/2024

FY2024/2025 Paving Plan (Pending Funding)

- Blackstone Street FY2025
- Mendon Street (Town Center to Oak) FY2025
- Highway Division
  - Sidewalks FY2025
  - Mill and Overlay Patching FY2025

Rt. 16 (Douglas Street) Reconstruction Project (TIP Project)

- 25% Design & Submission to MassDOT Completed
- 25% Design Public Hearing Spring/Summer 2024
- 75% Design (Estimated) FY2025
- 100/PS&E Design (est.) FY2026
- Right-of-Way TBD
- TIP Construction (Estimated) 2027

Route 146/Route 16 Interchange Roundabouts (MassWorks/MassDOT/Developer Funding)

- Construction
  - Substantial completion 10/2023
  - Final punch list & Project Closeout 06/30/2024

High/Park Street Drainage Design

- Final Construction Documents 04/2024
- Bidding (Estimated Pending Construction Funding) 06/2024
- Construction (Estimated Pending Construction Funding) 08/2024

Linwood/Church Street Drainage Study

- Final Design & Permitting 06/2024
- Acquire Drainage Easement (FATM) 10/2024
- Bidding (estimated) 08/2024
- Construction TBD



Route 122 North Main Street Phase 2 Reconstruction (MassDOT)

- |  |             |
|--|-------------|
| • 100% Design Submission (01/2022)                           | Completed   |
| • 100% Right of Way Plans Submission (07/27/2023)            | Completed   |
| • Town Right of Way Process                                  |             |
| ○ BOS Authorization to Negotiate Easements (2023 Spring ATM) | Completed   |
| ○ Title Work   | Completed   |
| ○ Appraisals   | 04-05/2024  |
| ○ Secure Right of Way  | 06-07/2024  |
| • Advertisement & Bidding (Estimated)                        | 08/2024     |
| • Construction (Estimated)                                   | Spring 2025 |